

Tel. 7-7859

P.O. Box A 2094

December 15, 1970

101

#28369

American Flexible Conduit Co., Inc.
W.s. 969 Shawmut Av., N. x Hathaway
Rd.

Please install 8" CLCI Fire Supply to supply
our plant. To street line only, from 10" main
in Shawmut Ave.

Measures of 8" Darling Tapping Gate Valve:

N x N line Hathaway Rd.	240.0 ft.
W x E " Shawmut Ave.	20.0 ft.
N x S cor. Building	80.0 ft.
W x E line Shawmut Ave.	23.0 ft.

Main is 56.0 ft. W x E line.

Work done January 13, 14, 15, 1971

51 ft. - 8" C.I.C.L. Tyton Pipe @3.90	\$ 198.90
Labor.....	\$ 330.12
1-10"x10"x8" Mueller Tapp. Sleeve.....	\$ 116.40
1-8" Darling Tapp. Gate Valve.....	\$ 156.--
1-6" Reg. Gate Box, comp. 224#.....	\$ 63.17
Carting.....	\$ 20.--
A.P. Smith Tapp. Machine Use.....	\$ 40.--
St. cut: 40' x 3' Warr. @1.78 LF + 5.00..	\$ 76.20
Sidewalk cut: 20' x 3' Blacktop @2.--SY	\$ 13.34
Loader Use: 3 hrs. @ 7.-- hr.....	\$ 21.--
Compressor Use: 4 hrs. @ 6.-- hr.....	\$ 24.--
45#-Mineralead @ .24#.....	\$ 10.80
3#- 5/8" Asbestos Yarn. Rope @ 2.28#..	\$ 6.84
2 - 8" Solid Sleeves @ 29.40 ea.....	\$ 58.80
2 - 8" x 12" Offset B&S C.L. @66.24ea.	\$ 132.48
Supervision.....	\$ 66.03
	<u>\$1,334.08</u>