

#28372

PORTABLE
SCHOOL

December 29, 1970 NO CHARGE

New Bedford School Dept. by/

Hendrique Teixeira

Donaghy School

30

MT.

cor. #68 South St. & Acush. Ave.

Please install 1" copper service to supply
portable school annex. Meter in pit at property
line Taker's land. Service from South St.

Measures of 1" Curb Stop:

W x W line	Acushnet Ave.	74.3	ft.
N x S	" South St.	6.3	ft.
E x W	" Building	2.5	ft.
N x N	" "	16.5	ft.

Main is 14 ft. N x S line.

Work done February 11, 1971

@ 1.30 ft. \$ 24.70

19ft. - 1" Copper by City (14' out: 5' 3" in)	\$ 5.35
1 1" Hays Corporation	\$ 14.00
1 1" Hays Curb stop	\$ 10.00
1 Buffalo Stop Box, complete	\$ 10.00
Carting @ 2.50 ea.	\$ 5.00
2 1" Meter cplg. @ 6.00 hr.	\$ 12.00
Compressor Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Loader Use: 2 hrs.	\$ 17.46
St. cut: 7' 1" x 73' sidewalk @ 5.60 S.S.	\$ 20.42
Sidewalk cut: 8' 3" x 75' sq. cement S.S.	\$ 14.00
B-100 Mueller Tapping Machine Use	8.00
Labor	\$ 96.72
	<u>\$246.85</u>