

#28389

February 26, 1971 Tel. 5-9289

Andre J. Fournier

E.S. Acushnet Ave., S.xElliott St.

Please install 1" copper service to supply
ranch house. Meter inside cellar wall. Service
from Acushnet Ave.

Measures of 1" Curb Stop:

S x S line	Elliott St.	78.0 ft.
W x E "	Acush. Ave.	5.0 ft.
S x N "	House	15.0 ft.
W x W "	"	30.0 ft.

Main is 45 ft. W x E line.

Work done April 21 & 22, 1971

Partly laid with drain.

73 ft. - 1" Copper by Owner(45' out: 28' ins.)	
Labor.	\$ 82.56
1 P 1" Hays Corporation.	\$ 8.50
1 P 1" Hays Curb Stop.	\$ 14.00
1 P Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller tapping machine Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
1 P 1" cop - cop. cplg.	\$.41
Loader Use: 3 hrs. @ 7.--.	\$ 21.00
Compressor Use: 2 hrs. @ 6.00 hr.. . . .	\$ 12.00
St. cut: 9' x 2½' Warr. @ 1.78LP+5/--	21.02
" " 6' x 2½' " " "	15.68
	<hr/>
	214.17