

Tel. 5-5181

PO Box 250, Braintree, Mass.

March 18, 1971

#28403

Hia Pearl Corp. by R. F. Bailey

W. S. Church St., N. x Lynn St.

Please install 1" copper service to supply duplex house. Meter - inside cellar wall. House #2.

Measures of 1" Curb Stop:

N x N	line	Lynn St.	228.2 ft.
E x W	"	Church St.	7.0 ft.
N x S	"	House	3.0 ft.
E x E	"	"	30.5 ft.

Main is 20 ft. E x W line.

Work done April 20, 1971

Laid with drain

46 ft. - 1" Copper by Owner: (20' out: 26' ins.)

Labor.		\$	46.25
1 <i>P</i> 1" Hays Corporation		\$	8.50
1 <i>P</i> 1" Hays Curb Stop		\$	14.00
1 <i>P</i> Buffalo Stop Box, complete.		\$	10.00
Carting.		\$	10.00
B-100 Mueller Tapp. Machine.		\$	14.00
Loader Use: 2 hrs. @ 7.00 hr.		\$	14.00
Compressor Use: 1 hr. @ 6.00 hr.		\$	6.00
2 1" Meter cplg. @ 2.50 ea.		\$	<u>5.00</u>

\$ 127.75