

Tel. 5-5181

Hia Pearl Corp. PO Box 250
Braintree, Mass. 02184

March 18, 1971

#28404 Hia Pearl Corp. - R. F. Bailey
W.s Church St., N. x Lynn St. #3

Please install 1" copper service to supply
duplex house. Meter inside cellar wall.
Service from Church St.

Measures of 1" Curb Stop:

N x N line	Lynn S t.	275.1 ft.
E x W "	Church St.	7.0 ft.
S X S "	House	2.4 ft.
E x E "	"	31.3 ft.

Main is 20 ft. E x W line.

Work done April 15, 1971

Laid with drain

47 ft. - 1" Copper by Owner:(20'out: 27'ins)	
Labor.....	\$ 39.52
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapping mach. use.....	\$ 14.00
2 1" meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00.....	\$ 14.00
Compressor Use: ½ hr. @ 6.00	\$ 3.00
	118.02