

Tel. 3-9100 Novelty Homes., Inc. 155 Winston St
April 7, 1971

#28416 Novelty Homes, Inc./Kenneth Almeida
W.S. Oakland St., N. x Durfee St.

Please install 1" copper service to supply
cape house. Meter inside cellar wall. Service
from Oakland St.

Measures off" Curb Stop:

N x N line	Durfee St.	249.0 ft.
E x W "	Oakland St.	5.0 ft.
S x N "	House	7.0 ft.
E x E "	"	30.0 ft.

Main is 15 ft. E x W line.

Work done April 28, 1971

Laid with drain.

43 ft. - 1" Copper tubing by City (15' out: 28' ins.) @ 1.30'	\$	55.90
Labor.	\$	32.12
1 1 1" Hays Corporation	\$	8.50
1 1 1" Hays Curb Stop	\$	14.00
1 D Buffalo Stop Box, complete. .	\$	10.00
Carting.	\$	10.00
B-100 Mueller tapping mach. use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea. . .	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr..	\$	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	\$	3.00
	\$	166.52