

Tel. 7-9620
#28420

April 28, 1971

Raymond D. Nerbonne

Swcor. #54 Nauset St. & Myrtle St.

Please install $3/4$ " copper service to supply
my upholstery shop. Meter inside boiler room

Measures of $3/4$ " Curb Stop:

S x S line	Nauset St.	98.0 ft.
E x W	" Myrtle St.	5.0 ft.
S x N	" Building	33.0 ft.
E x E	" "	30.0 ft.

Main is 20 ft. E x W line.

Work done June 2, 1971

P48 ft. - 3/4" Copper by City @ 1.00 (20' out: 28' ins.)	\$ 40.00
Labor.	\$ 41.40
1 - 3/4" Hays Corporation.	\$ 5.75
1 - 3/4" Hays Curb Stop.	\$ 11.25
1 Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 - 3/4" Meter cplg. @ 2.00	\$ 4.00
1 - 8" x 3/4" Dresser style 91 D.S. Saddle	\$ 14.76
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$ 3.00
St. cut: 9' x 2 1/2' Warr. @ 1.78 LF +5.--	\$ 21.02
Sidewalk cut: 9' x 2 1/2' Dirt.	\$ N/C
	\$198.18