

Tel. 2-6284

May 12, 1971

#28428

Diane Vasconcellos

W.S.Norwell St., N.xPadanaram Ave

Please install 1" copper service to supply
Ranch house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

N x N line	Padanaram Ave.	378.7 ft.
E x W "	Norwell St.	7.6 ft.
S x N "	House	1.2 ft.
E x E "	"	28.0ft.

Main is 18 ft. E x W line.

Work done August 6, 1971

	@ 1.30 ft.. . . .	\$ 52.00
40 ft. - 1" Copper by City (18' out: 22' ins.)		
Labor.		\$ 56.86
1 P 1" Hays Corporation		\$ 8.50
1 P 1" Hays Curb Stop		\$ 14.00
1 P Buffalo Stop Box, comp.		\$ 10.00
Carting.		\$ 10.00
D-4 Drilling Mach. Use		\$ 15.00
2 1" Meter cplg. @ 2.50 ea.		\$ 5.00
1 - 6" x 1" Dresser Saddle		\$ 10.56
St. cut: 8' x 2' Warr. @ 1.78LF+5.00		\$ 19.24
Loader Use. . . 2 hrs. @ 7.00 hr. . . .		\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr. . . .		\$ 3.00
		<u>\$218.16</u>