

Tel. 5-5746

61 Princeton St.

May 14, 1971

#28431

Edwardo O. DeFreitas

S.S.Strarford St., W.xBartlett St.

Please install 1" copper service to supply
ranch house. Service from Stratford St. Meter
inside cellar wall. Will notify when ready.

Measures of 1" Curb Stop:

W x W line	Bartlett St.	120.0 ft.
N x S "	Stratford St.	5.0 ft.
W x E "	House	3.6 ft.
N x N "	"	31.0 ft.

Main is 14 ft. N x S line.

Work done June 2, 1971

42 ft. - 1" Copper by Owner (14' out: 28' ins.)	
Labor.	\$ 41.40
1 <i>P</i> 1" Hays Corporation	\$ 8.50
1 <i>P</i> 1" Hays Curb Stop	\$ 14.00
1 <i>P</i> Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
1 <i>R</i> 8" x 1" Smith Blair D.S. Saddle #313	10.68
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	\$ 3.00
St. cut: 5' x 2 $\frac{1}{2}$ ' Warr. @ 1.78LF +5.00	13.90
Sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Dirt	\$ N/C

\$145.48