

Tel. 7-3094 May 25, 1971 251 Whitman St.

Robert Andrade

#28437 S.S. Haskell St., w. x Mt. Pleasant

Please install 1" copper service to supply
ranch house. Service from Haskell St. Meter
inside cellar wall. Will notify when ready.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.	140.0 ft.
N x S " Haskell St.	5.0 ft.
E x W cor. House	3.0 ft.
N x N " "	23.0 ft.

Main is 18 ft. N x S line.

Work done July 13, 1971

38 ft. - 1" Copper by Owner: (18' out: 20' ins.)	
Labor	\$ 57.12
1 P 1" Hays Corporation	\$ 8.50
1 P 1" Hays Curb Stop	\$ 14.00
1 P Buffalo Stop Box, comp.	\$ 10.00
Carting	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter conn. @ 2.50 ea.	\$ 5.00
01 - 6" x 1" Dresser style 91 D.S. Saddle	10.56
St. cut: 7' x 2½' Bit. Gravel @ .89' + 5.--	11.23
Sidewalk cut: 12' x 2½' Dirt	\$ N/C
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: ½ hr. @ 6.00 hr.	\$ 3.00
	<u>\$ 158.41</u>