

c/o David Dickerman, 933 Turnpike St., Canton, Mass.

May 25, 1971 02021

#28438

Lord Phillip Trust

E. S. of easement off Phillips Rd

S. x Braley Rd. extension

Please install 1" copper service to supply
tool house and swimming pool. Tap 8" main in
easement. Meter inside box on Taker's land. Pit
east of 20 ft. easement.

Measures of 1" Curb Stop:

S x S side Bldg. #4	261.0 ft.
Main - Meter Pit	7.0 ft.
S x N cor. Meter Pit	3.0 ft.
W x W side " "	7.0 ft.

Work done June 17, 1971

10 ft. - 1" Copper by Owner	
Labor.	\$ 14.06
1 1" Mueller Corporation by Owner	
1 P 1" Hays Curb Stop	\$ 14.00
1 P Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller tapping mach. use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	<u>\$ 5.00</u>
	\$67.06

Owner dug, backfilled & will maintain
trench cuts.