

Tel. 5-1409-June 21, 1971 1034 Becket St.

Herman Mazewski

#28449 E.S. #240 Adelaide St., S.xBecket St.

Please install 1" copper service to supply bungalow. To replace 5/8" Service to be discontinued. Service from Adelaide St., Meter inside box on taker's land.

Measures of 1" Curb Stop:

S x S line	Becket St.	78.0 ft.
W x E "	Adelaide	5.0 ft.
S x N "	Meter Pit	3.0 ft.
W x W "	" "	16.6 ft.

Main is 32.0 ft. W x E line.

Work done June 30, 1971

44 ft. - 1" Copper by City (32' out: 12' ins.)	
@ 1.30'	\$ 57.20
Labor.	\$ 61.19
1 P 1" Hays Corporation	\$ 8.50
1 P 1" Hays Curb Stop	\$ 14.00
1 P Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$ 6.00
St. cut: 10' x 2 1/2' Warr. @ 1.78+5. --	\$ 22.80
Sidewalk cut: 8' x 2 1/2' Dirt	\$ /C
	\$ 222.69