

Tel. 2-2194

165 Shawmut Ave.

June 28, 1971

#28451

Raymond Fortin

S. E. cor. Caroline St. &

Mt. Vernon St.

Please install 1" copper service to supply  
tri-level house. Service from Mt. Vernon St.  
Meter inside cellar wall.

Measures of 1" Curb Stop:

|           |                |          |
|-----------|----------------|----------|
| Ex E line | Caroline St.   | 37.0 ft. |
| N x S "   | Mt. Vernon St. | 6.5 ft.  |
| W x E "   | House          | 8.3 ft.  |
| N x N "   | "              | 51.4 ft. |

Main is 18 ft. N x S line.

Work done Aug. 9, 1971

|                                                      |          |
|------------------------------------------------------|----------|
| 0 ft. - 1" Copper by Owner ( 18' out: 48' ins.       |          |
| Labor. . . . .                                       | \$ 46.08 |
| 1 1" Hays Corporation . . . . .                      | \$ 8.50  |
| 1 1" Hays Curb Stop . . . . .                        | \$ 14.00 |
| 1 Buffalo Stop Box, comp. . . . .                    | \$ 10.00 |
| Carting. . . . .                                     | \$ 10.00 |
| B-100 Mueller tapp. mach. use. . . . .               | \$ 14.00 |
| 2 1" Meter cplg. @ 2.50 ea. . . . .                  | \$ 5.00  |
| Loader Use: 2 hrs. @ 7.00 hr. . . . .                | \$ 14.00 |
| Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr. . . . . | \$ 3.00  |
| St. cut; 8' x 2 $\frac{1}{2}$ ' Warr. @ 1.78LF+%.00  | \$ 19.24 |

\$143.82