

117 Adelaide Street

July 6, 1971

#28457

Bruce F. Vaness

S.s. Adelaide St., W. x Metcalf St.

Please install 1" copper service to supply
Ranch house. Service from Adelaide St. Meter
inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Pontiac St.	155.6 ft.
N x S	" Adelaide St.	9.0 ft.
W x E	" House	22.0 ft.
N x N	" "	25.0 ft.

Main is 23 ft. N x S line.

Work done August 12, 1971

41 ft. - 1" Copper by Owner: (23' out: 18' ins.)

Labor.	\$ 55.19
1 P 1" Hays Corporation.	\$ 8.50
1 P 1" Hays Curb Stop	\$ 34.00
1 P Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapping Mach. Use	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: $\frac{1}{2}$ Hr. @ 6.00 hr. . . .	\$ 3.00
St. cut: 10' x 2 $\frac{1}{2}$ ' Warrenite @ 1.78 LF	
+5.00	\$ 22.80
Sidewalk cut: 13' x 2 $\frac{1}{2}$ ' Dirt	\$ N/C
	<u>\$156.49</u>