

Tel. 4-3069

348 Middle St.

July 7, 1971

#28461

Wendell J. Miranda

S.W. cor. Ruggles & Summit Sts.

Please install 1" copper service to
supply ranch house. Meter inside cellar wall
~~On~~ existing main. 50¢ ASessment.

Measures of 1" Curb Stop:

W x W line	Summit St.	56.0 ft.
N x S "	Ruggles St.	5.0 ft.
W x E "	House	14.5 ft.
N x N "	"	30.0 ft.

Main is 14 ft. N x S line.

Work done July 16, 1971

41 ft. - 1" Copper by Owner(14' out:27' ins.)	
Labor.	\$ 82.98
1 P 1" Hays Corporation	\$ 8.50
1 P 1" Hays curb stop	\$ 14.00
1 P Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
M-100 Mueller Tapp. Mach. Use:	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$ 6.00
St. cut: 7' x 2½' Warr. @ 1.78LF+5/--	\$ 17.46
Sidewalk cut: 10' x 2½' Dirt	\$ <u>n/c</u>

\$181.94