

Trans Capitol Realty 58

July 7, 1971

#28464

Trans Capitol Realty Trust

E.s. 60 State St., S.x Sycamore St.

Please install 1" copper service to supply
Two-family house. Service from State St.
Meter inside cellar wall. Replacing 5/8" serv.
4072 to be discontinued.

Measures of 1" Curb Stop:

S x S line Sycamore St.	106.0 ft.
W x E " State St.	6.0 ft.
S x N " House	14.0 ft.
W x W " "	13.0 ft.

Main is 26 ft. W x E line.

Work done July 30, 1971

35 ft. - 1" Copper by City: (26' out: 9' ins.)

@ 1.30 ft.	\$ 45.50
Labor.	\$ 99.97
1 - 1" Hays Corporation	\$ 8.50
1 - 1" Hays Curb Stop.	\$ 14.00
1 - Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller tapp. mach. use.	\$ 14.00
2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
St. cut: 8' x 2½' Warr. @ 1.78LF	
+ 5.00.	\$ 19.24
Sidewalk cut: 8' x 2½' Blacktop	
@ 2.00 S.Y.	\$ 4.44
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr..	\$ 6.00
	<u>\$250.65</u>