

128 Nauset St. 92

July 19, 1971

#28471 Arnold R. Briden.

365 N. S. #~~357~~ Sawyer St. 92 of

Please install 1" copper service to supply one family house. Replacing 5/8" Serv. #11786 to be discontinued. Meter inside cellar wall. Service from Sawyer St.

Measures of 1" Curb Stop:

|            |            |          |
|------------|------------|----------|
| E x E line | Brook St.  | 66.3 ft. |
| S x N "    | Sawyer St. | 8.0 ft.  |
| W x E "    | House      | 3.8 ft.  |
| S x S "    | "          | 16.0 ft. |

Main Is 36 ft. S x N line.

Work done Aug. 9, 1971

|                                                      |                 |
|------------------------------------------------------|-----------------|
| 49 ft. - 1" Copper tubing by City (36' out: 13' ins) |                 |
| @ 1.30 ft. . . . .                                   | \$ 63.70        |
| Labor. . . . .                                       | \$102.05        |
| 1 1" Hays Corporation. . . . .                       | \$ 8.50         |
| 1 1" Hays Curb Stop. . . . .                         | \$ 14.00        |
| 1 Buffalo Stop Box, comp. . . . .                    | \$ 10.00        |
| Carting. . . . .                                     | \$ 10.00        |
| B-100 Mueller tapp. mach. use. . . . .               | \$ 14.00        |
| 2 1" Meter cplg. @ 2.50 ea. . . . .                  | \$ 5.00         |
| Loader Use: 2 hrs. @ 7.00 hr. . . . .                | \$ 14.00        |
| Compressor Use; 2 hrs. @ 6.00 hr. . . . .            | \$ 12.00        |
| St. cut: 9' x 3' Warr. @ 1.78 LF + 5. --             | \$ 21.02        |
| Sidewalk cut: 8' x 4' Cement @ 5.75 SY               | \$ 20.47        |
|                                                      | <u>\$294.74</u> |