

185 Mill St.

81
of

August 16, 1971

#28494

Oliver L. Bowens

81

W.S. Rowe St., N. x Durfee St.

Please install 1" copper service to supply
Bungalow. Main to be extended. Meter : inside
cellar wall. \$.50

Measures of 1" Curb Stop:

N x N line	Potter St.	91.0 ft.
E x W "	Rowe St.	6.0 ft.
S x S "	House	18.5 ft.
E x E "	"	24.0 ft.

Main is 14 ft. E x W line.
Work done Nov. 4, 1971

42 ft. - 1" Copper tubing by Owner (14' out: 28 ins.)

Labor.....	\$ 30.20
1 - 1" Hays Corporation.....	\$ 8.50
1 1" Hayes Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 6' x 3' Warr. @ 1.78LF +5.--	15.68
Sidewalk cut: 8' x 3' Dirt.....	\$ N/C
	\$127.38