#28495 August 17, 1971

#28495 Hilda O. Correia

N. W. cor. Anthony Terr. & Rebecca St

Please install 1" copper service to supply

ranch. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line Rebecca St. 49.5 ft.

E x W " East Anthony Terrace 6.0 ft.

N x S " House 24.5 ft.

E x E " " 33.0 ft.

Main is 1h ft. E x W line. Work done Sept. 3, 1971

Aul ft 1" Copper by City (14 out: 30	)' ins.)
1.30	57.20
Labore	3 14.76
1 A" Hays Corporation	8.50
1 Pl" Hays Curb Stop	14.00
1 PBuffalo Stop Box, complete	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	3 14.00
2 1" Neter cplg. @ 2.50 ea	
	CONTRACTOR
	33.46

Owner dug, backfilled & will maintain trench cuts.