

Tel. 3-7504

13 Harmony St. 8

#28514

October 1, 1971

Robert J. Vital

S. S. Ricketson St., W. x Rodney

French Blvd. (E)

Please install 1" copper service to supply
one family cape. Meter: inside cellar wall.
Service from Ricketson St.

Measures of 1" Curb Stop:

W x W line	Rodney French Blvd.(E.)	278.0
------------	-------------------------	-------

N x S "	Ricketson Street	5.0
---------	------------------	-----

E x W "	House	4.0
---------	-------	-----

N x N "	"	34.0
---------	---	------

Main is 18 ft. N x S line

Work done October 5, 1971

P 49' of 1" copper by city: @ 1.30 ft. . . .	\$ 63.70
18 ft. outside - 31 ft. inside	
P 1-1" Corporation - Hays	\$ 8.50
P 1-1" Curb Stop - Hays.	\$ 14.00
P 1 Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 - 1" Meter couplings @ 2.50 ea.	\$ 5.00
Compressor use: 1/2 hr. @ 6.00 hr.	\$ 3.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
1 St. cut: 8'x2 $\frac{1}{2}$ ' Warren. @ 1.78LF+5.00\$	19.24
1 Sidewalk cut: 10'x2 $\frac{1}{2}$ ' Dirt S. S.	\$ N/C
Labor:	\$ 44.40
	<u>\$205.84</u>