

APPLICATION No.: 28601

TAP CLEARED ✓

LOCATION: <sup>51</sup> N.W. Cor. Tarklin Hill Rd. & Belle. Ave.

OWNER: Fred Rodrigues

MEASURES:

3/4"

Copper

4-18-14-72

W from W line

Belle. Ave.

17.8 ft. 17 ft.

S from N line

Tarklin Hill Rd.

7.0 ft. 7.4'W ~~E~~ from E line

Bldg.

4.0 ft. 4.3'

S from S line

Bldg.

12.8 ft. 11.2'

Main is 45 ft. S x N line.

Measures of 1" Corporation:

W x W line Belleville Ave.

24'

N x S line Tarkiln Hill

13'

10/28/77:

Zoppo renewed from the main to the curb stop. 41 ft.-3/4" copper;

3/4" x 3/4" cop. to cop. adapt; 3/4" Ford curb stop; 1" Ford Corp;

51 Tarkiln Hill

Date: 4/22/2024

Contractor: City of New Bedford

Renewed Main to CS

Type of Pipe: Copper

Size: 1"

1" Copper 1" Copper Tubing Type-K Tubing -K Units 25 UOM Feet

PvcP-10 10" PVC Pipe (13 Ft Lengths) Units 5 UOM Feet

FncxCxP-10" Clay x PVC 10 Units 2 UOM Each

CSValve- 1" Copper Curb Stop Valve 1 Units 1 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

[illegible]