

APPLICATION No.: 2879

TAP CLEARED

LOCATION: 7 Crapo St.OWNER: Adolph H. Lynch

DATE

BEF.

AFT.

REMARKS

8/1/95

Reamed

MEASURES: 5/8" H lead July 7, 1877W from Crapo St. 45.9 ft.S from N line Washington St. 5.5 ft.E from W line house 13.5 ft.

Aug. 1, 1995 Cement lining Blocked tap

Renewed from main to a point 1 ft.

1 ft. - 3/4" copper tubing 1 - 5/8" x 3/4" lead to cop adapt XXS

1 - 5/8" x 3/4" fig. 413

7/8/13 jlc construction renewed water service
from curb stop to meter inspected by: p.reynolds

1" Copper Service 9/5/2018

Lead service line replacement program, phase 1
contractor p. gioioso & son

Type CU, Diameter (in) 1, Water pressure 100

Distance main to curb stop (ft) 22

Distance curb stop to meter (ft) n/a

Distance curb face to curb stop (ft) 2

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 20

Curb stop replaced: yes size 1

Corporation replaced: yes size 1"

Ball valve replace: NO

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
1/6/69		5/8	Rock Mag	19378592					

CHARGE OUTS

