

Tel. 4-3839

41 Highland St. of

97

March 27, 1973

#28803

Edward McGonville

N.S. Jefferson St., E. x MtPleasant

Please install 1" copper service to supply
stores. Meter in box in front of bldg. Service
from Jefferson St. Moved from 428 Mt. Pleasant
St.

Measures Of 1" curb stop:

E x E line	Mt. Pleasant St.	148.1 ft.
S x N "	Jefferson St.	5.0 ft.
W x E "	House	3.8 ft.
S x S "	House	21.0 ft.

Main is 32 ft. S x N line.
Work done March 29, 1973

46 ft. - 1" Copper tubing by City	
(32' out: 14' ins.) @ 1.30'...	\$ 59.80
Labor.....	\$ 94.76
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Caldwell Stop Box.....	\$ 12.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
St. cut: 18' x 3' Bit. Gravel @	
.89' + 5.00.....	\$ 21.02
Sidewalk cut: 8' x 3' Dirt.....	N/C
	\$ 239.08

Pipe laid to meter box - location inside
property line.