ON: 271 Union St		DATE	BEF.	AFT.	REMARKS
ER:					
ES:	-				
Measures: 1"					
W from W line Seventh St 61.4 ft S from N line Union St 7.5 ft					
E from W line Bldg 3.2 ft					
S from S line Bldg 7.5 ft			1		
Main is 31 ft S X N line					
1" Copper Service					
10/28/2021 Union St Phase 2					
Contractor: C. Naughton Corp					
Type CU Diameter 1" Distance from main to curb stop 32.8					
Distance from curb stop 52.8 Distance from curb stop to meter 10 ft					
Distance from curb face to curb stop 2.3 ft					
Depth of service 3.7 ft					
Total length of new pipe installed 32.8					
Curb stop replaced - Yes Size – 1" Corporation replaced - Yes Size – 1"	1				
Ball Valve Replaced – No Size – 1"	R				
Remarks 1" union installed where shown					

