

Water Department *A*

46

#29083.

November 27, 1973

City of New Bedford

center of Purchase St.,

S. x William St.

Please install 1" copper service to supply
water bubbler & fountain. Laid by contractor-
Frederico

Measures of 1" Curb Stop:

N x N line Spring St. 78.5 ft.

E x W line Purchase St. 13.8 ft.

Work done Nov. 7, 1973

Fredrico supplied & installed all stock

6 ft. - 1" Copper tubing
1 - 1" Hays Corporation
1 1" Hays Curb Stop
1 Stop Box