

December 10, 1973

52^a

29090

New Bedford Water Department

Purchase St., N. x Sears Court

Please install 1" copper service to supply
+abber. Service from Purchase St. Flat rate.
fountain.

Measures of 1" Curb Stop:

N x N line Sears Ct.	35.2 ft.
E x W line Purchase St.	18.0 ft.

Work done December 6, 1973

Stock supplied & installed by Water Dept.

8 ft. - 1" copper tubing
1 - 1" Hays Corporation
1 - 1" Hays Curb Stop
1 - Stop Box

B-100 Mueller Tapping Machine Use

Dug by Fredrico