

APPLICATION No.: 30345

LOCATION: 453 Cottage St

TAP CLEARED

OWNER: _____

31-313

MEASURES: Nov 7, 1985

S X S line Willis St 63.0 ft

E X W line Cottage St 6.2 ft

S X N line house 10.1 ft

E X E line house 21.3 ft

Main is 14 ft E X W line

1" Copper Service

03/19/2020 Lead Service Line Replacement Program

Phase 1 Contractor P Gioioso & Son

Type Cu, Diameter (in) 1, Water pressure 50

Distance from main to curb stop (ft) 6

Distance curb stop to meter (ft) 19

Distance from curb face to curb stop (ft) 2.9

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 25

Curb stop replaced: yes, size 1"

Corporation replaced: yes, size 1"

Ball valve replaced: yes, size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST		REMARKS

