

APPLICATION No.: 3064

TAP CLEARED

LOCATION: 393 Cottage St

DATE

BEF.

AFT.

REMARKS

OWNER:

01/14/94

31-313

MEASURES: March 20, 1878

N from Sycamore St 91.2 ft

E from W line Cottage St 6.0 ft

S from N line House 1.4 ft

1" Copper Service

03/31/2020 Lead Service Line Replacement Program

Phase 1 Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water Pressure 55

Distance from main to curb stop (ft) 5

Distance curb stop to meter (ft) 11

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 16

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball Valve replaced: Size 1"

[illegible]