

31

APPLICATION No.: 30901

TAP CLEARED



LOCATION: N.S. Grant S t. E x Jenney Lind St.

OWNER: Diane M. Shenk

MEASURES: 1" Copper tubing Dec. 18, 1987

E x E line Jenney Lind St. 176.0 ft.
 S x N line Grant St. 7.0 ft.
 E x W line house 3.0 ft.
 W x E line house 21.0 ft.
 S x S line house 15.6 ft.
 Tap to curb stop 27.0 ft.
 Main is 18 ft. N x S line.

Check out for rusty water by J.P. 8/9/90 D.K.
 " " " " 2/21/91 yellow

Removed meter 4/3/91 put in Blank 4/3/91
 Meter install by ???

12/11/96 - Flush HYDRANT. per WR

6/2/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
 Renewed water service from main to a point 6 ft
 6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 1" cop cplg
 Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]