



DATE	BEF.	AFT.	REMARKS
------	------	------	---------

BEF.

AFT.

REMARKS

N x N line Bldg. 5.2 ft.

Main is 44 ft. W x E line.

Nov. 30, 1988

Pavao Const. pulled 2" copper service tap & service saddle from 36" main. Main had to be tapped direct service saddle could not be repaired. Main was tapped with A-3 Mu. tapping machine. Installed 13 ft. - 2" copper tubing
1 - 2" x 2" cop to cop cplg.

9/14/06 Service cut off at curb stop and the rest abandoned in place. Curb stop and end of pipe cemented over. Insp: M Rose, III

INACTIVE SER.

NO METER

Service killed c main RM 4/9/2024

METER HISTORY

[illegible]

CHARGE OUTS