

APPLICATION No.: 3121

TAP CLEARED 8822 3995

LOCATION: 240 County St.

OWNER: Dr. Patrick O'Connor

MEASURES: 3/4" Copper June 12, 1878

S from	Fair St.	9.2 ft.
W from E line	County St.	3.5 ft.
N from S line	house	1.2 ft.

10-5-1953 Renewed from tap to 1 ft. on house side of curb stop.

✓ 28 ft. - 3/4" copper tubing type K, soft

1 - 3/4" cop to cop stop, fig. 415, 1 - 3/4" IP x 3/4" cop cplg. fig. 413

1# wiping solder

July 23, 1975 Renewed from the old curb stop to the property line.

6½ ft. - 3/4" copper tubing 1 - 3/4" curb stop

1 wipe joint Acushnet Stop Box

Dec. 8, 1987 Repaired service pulled up by Frank Const. -

✓ Renewed with 1.5 ft. pc. of 3/4" copper tubing from a point

8.0 ft. W x curb stop to a point 9.5 ft. W x curb stop.

1.5 ft. - 3/4" copper tubing 1 - 3/4" curb stop (buried) [9.5 ft. W x curb stop]

1 - 3/4" cop to cop cplg. [8.0 ft. W x curb stop]

6/3/88: REnewed from curb stop to ins. cellar. (15 ft. ins. prop

✓ line) Stock: 15ft. 3/4" copper tubing 1-Caldwell stop box

[illegible]

CHARGE OUTS

[illegible]