

3133

69 Forest St

APPLICATION No.:

LOCATION:

OWNER:

31-313

MEASURES:

June 28, 1878

W from County St 246.4'

S from N line Forest St 6.4'

W from E line house 9.8'

1" COPPER SERVICE

9-5-2018: Lead service line replacement program phase 1,

Contractor. P Gioioso & Sons TYPE CU, Diameter 1 inch

Water Pressure 80

Distance from main to curb stop 18.9'

Distance curb stop to meter 21.4'

Distance from curb face to curb stop 1.5'

Depth of service 3'

Total length of new pipe installed 40.3'

Curb stop replaced: YES Size 1"

Corporation replaced: YES Size 1"

Ball Valve furnished: YES Size 1"

Remarks: Ledge at 3.0 +/- feet below grade

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

[illegible]