

LOCATION: 85 Nelson St

APPLICATION No.: 31371

TAP CLEARED

OWNER:

31-313

MEASURES:

Sept. 21, 1989

E X E Line Crapo St 270. ft

S X N Line Nelson St 9.0 ft

W X E Line Bldg 8.0 ft

S X S Line Bldg 58.0 ft

Main is 32 ft S X Line

1" Copper Service

07/29/2020 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 27.5

Distance from curb stop to meter (ft) 28.5

Distance from curb face to curb stop (Ft) 1.8

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 34.5

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks 1-3/4 union installed where shown

DATE

BEF.

AFT.

REMARKS

[illegible]