

APPLICATION No.: 317

TAP CLEARED ✓

LOCATION: 59 Foster

DATE BEF. AFT. REMARKS

OWNER: E.W. Robbins

MEASURES:

 $\frac{3}{4}$ "

S from	Hillman	87.0	85.4
E from W line	Foster	6.7	2.5
N from S line	House	1.0	6.0
E x E line	House		10.2 ft.

Jan. 23, 1975 Renewed from the new 8" main in Foster St. to the property line.

16 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Mueller corp.
 $\frac{3}{4}$ " Mueller curb stop Buffalo stop box
 $\frac{3}{4}$ " x $\frac{3}{4}$ " Ford lead to cop
 adaptor XXS (at prop. line)

1/20/88 Leaks inside of collar

Renewed Curb Stop to Meter

04.12.2022

Contractor: New Bedford DPI - Foreman Travis Bradley

Cop-Box of $\frac{3}{4}$ " Copper Tubing (3-4)" 60 ft coils 12 ft, CI-CRB-B Cast iron curb stop boxes 1ea,
 CSValve- $\frac{3}{4}$ " curb stop valve (3-4)" 1ea, MBlank-Meter blank $\frac{3}{4}$ " (3-4)" 1ea

METER HISTORY

[illegible]

CHARGE OUTS