

APPLICATION No.: 3170 3/4

TAP CLEARED

LOCATION: 323 Cedar St.

OWNER: Agnacy Taradejna

MEASURES:  $3/4''$

N from <del>N</del> <sup>W</sup>	Locust	ST.	127.6 ft.
E from <del>N</del> line	Cedar		7.2 ft.
S from <del>N</del> line	House		3.0 ft.

6/13/77: Renewed 6" outside curb stop to 3 ft. inside curb stop.  
3.6 ft.-3/4" copper; 2-5/8" x 3/4" lead to copper adapt. XXS; 3/4"  
curb stop; Caldwell stop box;

MAY 21 1982 --Tilcon renewed from the main to the prop.  
line. 15.0 ft. -3/4" copper; curb stop; stop box; 1" x 3/4"  
Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

12/14/88 shut off at curb for repairs to boiler.

11/7/89 checked still off

MUST BE CHANGED TO COPPER BEFORE TURNING ON!! OVER 1 YEAR

12/2/91: Renewed from curb stop to ins.cellar (10ft  
ins.prop line) Stock: 17 ft 3/4" copper tubing used  
same curb stop 1-Caldwell\_stop\_box

6/15/92: Renewed from main to a point lft

Stock: 1ft 3/4" copper tubing-----1-3/4x3/4 cop-cop cplg.comp.

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

11/27

9148-2023

6/15	92
------	----

9225-0051

OK Elect.

6/15/92: TAP REAMED

[illegible]

## CHARGE OUTS

[illegible]