

APPLICATION No.: 3171 3/4"

TAP CLEARED



LOCATION: 321 Cedar St.

OWNER: P.M. Sylvaria

MEASURES: 3/4"

N from Locust

90.3 ft.

E from W line

Cedar

6.3 ft.

S from N line

House

1.7 ft.

MAY 21 1982 --Tilcon renewed from the main to the prop.
line. 15.0 ft. -3/4" copper; curb stop; stop box; 1" x
3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

Date: 11/15/2017 Contractor: City of New Bedford
Renewed from Curstop to meter
Cop-.75 Box of 3/4" Copper Tubing Units 19 UOM Feet
Bush-.75x3/4" x 1/2" Brass Bushing.5 Units 1 UOM Each
BValve-.3/4" Ball Valve 75 Units 1 UOM Each
MAdapt-3/ 3/4" Copper Male Adapter 4 Units 1 UOM Each
CICrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each
TElbow-3/ 3/4" 90* Threaded Copper 4 Elbow Units 1 UOM Each

DATE

BEF.

AFT.

REMARKS

METER HISTORY

[illegible]

CHARGE OUTS