

APPLICATION No.: 3173

## TAP CLEARED

LOCATION: 290 Orchard St

DATE

BEF.

AFT.

REMARKS

OWNER:

9/2/97 Ream

31-313

MEASURES: Aug 6, 1878  
N X Grinnell St 127.1 ft  
W X E Line Orchard St 5.7 ft  
S X N Line House 8.9 ft

1" Copper Service

09/21/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 20

Distance from curb stop to meter (ft) 19.4

Distance from curb face to curb stop (ft) 1.3

Depth of service (ft) 3.2

Total length of new pipe installed (ft) 19.4

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4 union installed 1 LF outside curb stop

[illegible]