

231

31-313

N x N line	smith St.	304.4 ft.
E x W line	Liberty St.	3.0 ft.
S x N line	Bldg.	36.7 ft.
E x E line	Bldg.	28.0 ft.

9-5-01 Renewed from newly installed 8" ductile main to a point 4ft. from main. Stock: 4ft. - 1 1/2" Copper tubing, 1 1/2" x 1 1/1 " cop to cop cplg., comp., 1 - 1/2" Corporation tap., 1 - 8"x1 1/2" Service Saddle.

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]