

APPLICATION No.: 31862

TAP CLEARED

LOCATION: 155-157A Hemlock St. S x Dunbar St.

DATE

BEF.

AFT.

REMARKS

OWNER: Maria m. Pacheco

31-313

MEASURES: 1" Copper tubing Aug. 8, 1994

W x W line Hemlock St.	61.0 ft.
N x S line Dunbar St.	6.0 ft.
W x W line 155 Hemlock St.	0.6 ft.
N x N line 155 Hemlock St.	9.6 ft.

Main to curb stop	11.0 ft.
Curb sstop to ins. bldg.	72.0 ft.

Dec. 20, 1997 This service was installed in 1994 and was never
turned on. Dec. 18, 1996 Meter room were sent to turn on - no water!
Dec. 20, 1996 Reamed tap - 1 - 1" x 1" cop to copc plg., comp. 6" outside tap.
Found debris in copper line - possibly due to cement lining.

[illegible]