


APPLICATION No.: 319TAP CLEARED LOCATION: 56 StateOWNER: David FisherMEASURES: 5/8"

N from	Maxfield	123.2 ft.
W from E line	State	6.5 ft.
N from S line	House	9.1 ft.

-----  
November 22, 1960 Renewed from  $\frac{1}{2}$  ft. outside curb stop to meter  
inside the cellar.

$8\frac{1}{2}$  ft. of  $\frac{3}{4}$ " copper tubing      1  $\frac{3}{4}$ " cop. to cop. stop

1 lb. wiping sodler

Owner supplied and installed 10 ft. of copper from property line to  
meter inside the cellar.

-----  
October 6, 1969 Renewed from the main to a point 5 ft. from the main

5 ft. of  $\frac{3}{4}$ " copper tubing      1  $\frac{3}{4}$ " x  $\frac{3}{4}$ " fig. cplg.

1  $\frac{5}{8}$ " x  $\frac{3}{4}$ " ford lead to cop. adaptor(XH)

-----  
8/5/79: Franklin renewed service from the main to the curb stop.  
20 ft.- $\frac{3}{4}$ " copper;  $\frac{5}{8}$ " x  $\frac{3}{4}$ " Fig. 413;  $\frac{3}{4}$ " curb stop; stop box;

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]