SERVICE	· ·	Application N	° 3195
St. & No. 72	Merrimac, C.	or Pleasan Laid	
Size Pipe 5/8"	Kind Pipe	Laid L. leadSep	t11.1878
,	·		-
· ˈˈfrom	,	Pleasant	sr 69 8 tr
N from	S line	Merrimac	St6.0 ft
₹ from	W line	porch	St. 1.7 ft.
City 17 <u>15f</u> t. Earth 16 14 ft. Pipe		Taker 64 ft. Earth 84 ft. Pipe 3/4 15.5 earth 17 pipe 5/	· [

Taps into Pleasant St. main on 13 ft. line.

1890 Main laid in Merrimac St. This service tapped direct into main, and the 84 ft. 3/4" lead pips laid in 1878 in Merrimac St. as a main was discontinued, leaving 17 ft. of 5/8" pipe on taker.

lead pipe laid in 1878 in Merrimac St. as a main was discontinued, leaving 17 ft. of 5/8" pipe on taker.

1-6-54, ser. leak, renewed from main to a point 3 ft. inside curb stop using 12 ft. 3/4" cop. tubing type K, soft. 1 wiped joint-tap reamed.