

LOCATION: 15 Chestnut St.

OWNER: R. Fredette

MEASURES: $3/4"$

W from	Chestnut	38.7 ft.
S from N line	Mill	7.0 ft.
E from W line	House	11.8 ft.

Oct. 1, 1974 Renewed from the new 8" main in Mill St.
to a point 1 ft. inside property line.

27 ft. - 3/4" Copper tubing 3/4" McDonald tap
3/4" Mueller curb stop 3/4" x 3/4" Ford lead to
cop. adaptor Xs
(1 ft. ins. prop. line)

Acushnet Stop Box - contractor to install new stop box at a later date.

S & S cont. supplied the stock, labor, excavated & will maintain trench.

Measures of new 3/4" Curb Stop:

W x W line Chestnut St.	38.1 ft.
E x W line House	2.3 ft.
S x N line Mill St.	6.0 ft.
S x S line House	6.7 ft.

— — —

7/13/92: Renewed from prop line to ins.cellar(7ft ins.prop line)

Stock: 7ft 3/4" copper tubing 1-Caldwell stop box

1- 3/4x3/4 cop-cop cplg.comp.

=====

DATE _____

BEF.

AFT.

REMARKS

7-13-19	9229 0075
---------	-----------

METER HISTORY

CHARGE OUTS

[illegible]