

APPLICATION No.: 32490

TAP CLEARED

LOCATION: S.S. Brooklawn St. & Waldo St.

DATE

BEF.

AFT.

REMARKS

OWNER: Park Dept.

31-313

MEASURES: 2"

Copper

2/15/01

E x E line Waldo ST. 80.0 ft.

S x S line Brooklawn St. 15.0 ft.

W x W line building 14.0 ft.

N x N line building 16.5 ft.

11-15-01 Extended 2" copper service from terminus approx. 23 ft.

S x curb stop southerly in this order:

62 ft. 2" copper tubing

1 - 2"x2"x2" Tee (located 17 ft. from cor of bldg to tee)

East of 2" Tee:

68 ft. - 2" copper tubing

2" curb stop (located 31 ft. W x fence)

14 ft. - 2" copper tubing - to inside "Dug Out"

South of 2" Tee:

3 ft. - 2" copper tubing

2" 2" x 1" reducer

4 ft. pc. - 1" copper tubing

1" curb stop - tied into existing 1" line (#28812)

NOTE: To date, water is still off - waiting for meter.

Additional measure taken by L Souza on 2/21/02

S x N line Brooklawn St.

39.0 ft.

METER HISTORY

[illegible]

CHARGE OUTS