

TEMP SERVICE (using existing 2" service .. Standard-Times Field)

APPLICATION No.: #32835

TAP CLEARED

LOCATION: 43 Blackmer St., E x Front St.

DATE

BEF.

AFT.

REMARKS

OWNER: Dave Petrault North Coast Seafood Lot #1/50

31-313

MEASURES: 1" Copper October 3, 2003

E x E line S Front St. 380.0 ft.

S x N line Blackmer St. 2.5 ft.

W x E line trailer 50.0 ft.

E x W line trailer 8.0 ft.

S x S line trailer 58.0 ft.

E x hydrant #1-0343 86.0 ft.

NOTE: 2" - 1" 6 ft. from gate box, compression fitting plus
56 ft. 1" copper tubing

(NO TRAILER @ THIS TIME)

INACTIVE
SER

[illegible]

CHARGE OUTS.

[illegible]

FUTURE SERVICE

APPLICATION No.: #33235

LOCATION: 43 Blackmer St., NS, E x Front St. 385.0 ft.

OWNER:

Lot #1

31-313

MEASURES:

2''

Copper

October 12, 1999

E x E line Front St.

385.5 ft.

S x N line Blackmer St.

3.6 ft.

Pipe inside property

3.0 ft.

Main to curb stop

33.0 ft.

Curb stop to end of service

6.0 ft.

W x Ser. #32883 - 6" Domestic

3.0 ft.

Main is 14 ft. N x S line Blackmer St.

D.W. White installed the following:

12" x 2" Smith Blair Tapping Saddle

2" Copper tubing

2" Ford Corporation tap

2" Ford Curb stop

Roadway Gate box, compl.

Insp. by: M Rose, III

INACTIVE SEP

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]