

APPLICATION No.: 3348

TAP CLEARED

8827-1394

LOCATION: 715 Kempton

OWNER: J.M. Kearney

MEASURES: 5/8"

E from

Florence

59.1 ft.

S from N line

Kempton

7.4 ft.

W from E line

House

10.6 ft.

Sept. 23, 1980: Replaced broken corp. tap and installed 4.5 ft.
3/4" copper.

4.5 ft.-3/4" copper

1-3/4" Corporation tap

1-5/8" x 3/4" lead-cop. adapt. XS

1-8" x 3/4" Smith Blair repair saddle

- - - -

7/7/88: Renewed from 1/2' outside curb stop to a point 5 1/2 ft.

Stock: 5 1/2 ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 2-3/4x5/8 lead to cop adapt. xs

=====

Shutoff in cellar does not work should not be

trunk 1/25/90

2/2/90: Renewed from curb stop to ins. cellar

12 ft. ins. prop line Stock: 20 ft. 3/4" copper tubing

1-3/4" curb stop 1-Caldwell stop box

8/21/91: Ch 90 Proj: Capaldi Bros renewed from main to curb stop

Stock: 20ft 3/4" copper tubing 1-3/4" curb stop 1-3/4x3/4 Fig. 413

Insp R Smalley =====

DATE

BEF.

AFT.

REMARKS

8/21/91: TAP REAMED

9005-2532

[illegible]

CHARGE OUTS
