

3385

LOCATION: 42 - 44 Wing St

OWNER:

31-313

MEASURES:	W X Sixth St	87.6 ft
	N X S Wing St	6.5 ft
	W X E House	1.9 ft

1" Copper Service 8/14/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 8

Distance from curb stop to meter (Ft) 16.5

Distance from curb face to curb stop (Ft) 2.3

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 16.5

Curb stop replaced: No size 3/4"

Cpororation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 3/4-1" union installed 1.0 ft outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

11/8/2005 Ream

[illegible]