

205

APPLICATION No.: 3406

TAP CLEARED

LOCATION: 26 Park

OWNER: Lilliam Rerier

MEASURES: 3/4"

N from N line	Elm	65.5 ft.
E from W line	Park	6.4 ft.
N from S line	House	6.5 ft.

 July 12, 1965 Renewed service from $\frac{1}{2}$ ft. outside curb stop to property line.

$7\frac{1}{2}$ ft. 3/4" copper tubing 1 3/4" cop. to cop. stop.
 1 3/4" copper coupling A-1525 1 lb. wiping solder

 July 10, 1965 Renew from the property line to meter inside building
 7 ft. of 3/4" copper tubing
 Stock supplied and installed by owner's plumber.

 Nov 15, 1995: Renewed from main to curb stop

Stock: 8ft 3/4" copper tubing 1-3/4" curb stop
 1- Caldwell stop box

NOTE: TAP IS NOT IN MAIN VERY DEEP ONLY A FEW THREADS
 REAMER WILL NOT GO THRU TAP PRESSURE IS FAIRLY GOOD AT THIS TIME

NOTE: 3/4" COPPER COUPLING A-1525 IS INSIDE PROP LINE

+++++++

DATE

BEF.

AFT.

REMARKS

11-15-95

9546-02825

Elect. Markoff

✓

[illegible]