

APPLICATION No.: 3475

## TAP CLEARED

LOCATION: 17 Oak St

OWNER:

31-313

MEASURES: Sept 26, 1879

E X Harrison St	90.9 ft
S X N Line Oak St	5.7 ft
S X S Line Body of House	14.1 ft
E X E Line Body of House	8.7 ft

1" Copper Service

06/28/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 75

Distance from main to curb stop (ft) 20

Distance from curb stop to meter (Ft) 21.3

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 41.3

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

2/28/56 Ream

[illegible][illegible]
