

APPLICATION No.: 3558

 $\frac{3}{4}$  ft

# TAP CLEARED



LOCATION: 305 Cedar St.

OWNER: Roland Auger

MEASURES:  $3\frac{1}{4}$  "

S from

Locust

14.2 ft.

E from W line

Cedar

7.4 ft.

N from S line

House

11.9 ft.

MAY 21 1982 -- Tilcon renewed from the main to the prop.  
line. 14.6 ft. - 3/4" copper; curb stop; stop box; 1" x  
3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

9/29/88: Renewed from curb stop to ins.cellar  
(10ft. ins. prop line) Stock: 17ft. 3/4" copper tubing  
1-3/4" curb stop 1-Caldwell stop box.

=====

5/23/07 Caliacco Const. renewed from main to a point 8". Stock:  
8" 3/4" copper tubing; 3/4" x 3/4" cop-cop cplg., comp; 3/4" corp  
tap NOTE: Cont re-tapped on 16" DI main. (16" CI main removed)  
M Rose, III Also, renewed from new main to a point 4 ft.

## METER HISTORY

## CHARGE OUTS

[illegible]