

APPLICATION No.: 3594

TAP CLEARED

LOCATION: 84 Hawthorn

OWNER: Maurice E Renler

MEASURES:

1"

W from Cottage

245.3 ft.

N from S line Hawthorn

7.1 ft.

W from E line house

20.8 ft.

5-30-01 Renewed from main to property line. Stock:
12 ft. - 1" Copper tubing, 1 - 1" Curb Stop
1 - Caldwell Stop Box, 1 - 1"x1" lead to cop. adapt.XXS
1 - 1"x1" Fig. 413.

✓ 2/23/2021 - water renewal - curb stop to meter

Done by DPI - Rui Martins

Made repairs to sprinklerhose that DPI hit. DPI had trouble pulling the lead so had to dig in the property 20 ft from house

CI-CRB-B Cast iron curb stop boxes 1-each, Bvalve- 1" ball valve 1-each, Cop-1box of 1" copper tubing 60 ft coils 41 -feet, Mblank - meter blank 1" 1-each

DATE

BEF.

AFT.

REMARKS

5-30-01 Tap reamed

5/8/01

7:00

2001-180-9199

[illegible]

CHARGE OUTS

[illegible]